COMPLETION REPORT

1	Name of the work	Improvements to Bhuvaneshwarinagara 8th Main road upto Maheshwaramma temple in Ward No. 14, Bagalagunte.
2	Sanctioned Estimate No. & Date	TS/719/13-14 dt:- 19.02.2014
3	Head of Account which is chargeable	P-2434
4	Instrument Order NO. & Date	EE/DD/WO/ /14-15
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	3414 ; Pno 34134 to 34139
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	D.S. ಮಂಜುನಾಥ
	b) Asst. Exe Engineer	ಮಂಜುನಾಥ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
600K	591,964/—	—	8036/—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER